

# FY24 ERIE PIER MATERIAL TRANSPORT

Detroit District



U.S. ARMY



US Army Corps  
of Engineers®

# FY24 ERIE PIER CDF MATERIAL REMOVAL

Awarded 18-March-2025

Contractor: Togiak Management Services LLC  
 4141 B Street Ste. 306 Anchorage, AK  
 Funds: The Infrastructure Investment and Jobs Act (IIJA)  
 Award: \$1,999,000  
 Period of Performance: 18 Mar 2025 to 15 Mar 2026  
 Construction Start: 5-21-2025  
 Actual Completion: 31-July-2025

## Scope:

Erie Pier Confined Disposal Facility (CDF) is an 82-acre disposal facility located near 40th Avenue East in Duluth-Superior Harbor. The facility is used as a stockpile site for dredge material taken from Duluth Superior Harbor and other sites. A total of 55,000 cubic yards of fine-grained dredged material, stockpiled within the CDF, shall be transported to specified destinations. The stockpiled material is a combination of dry and saturated material. The contractor will mobilize on site, excavate, dewater, and load the material into a transportation vehicle to be hauled to specified local upland sites for beneficial reuse. Construction work includes site work and preparation for loading activities, clearing and grubbing, earthwork, haul road maintenance, and other requirements incidental to the work requirements.



 **CITY OF WISCONSIN LANDFILL – 10,000CY -\$40/CY**



# ST LOUIS COUNTY STATE PIT – 20,000CY - \$28/CY





# ST LOUIS COUNTY FORSMAN PIT— 25,000CY - \$31.60/CY





**ERIE PIER**

